Ref: CACE/BBMP/EE/DIV/YNK/PMC/05/2023-24

Name of Work : "Improvements and Construction of Compound Wall, Sump Tank and Electric Work in Govt Primary & High School Yelahanka B Sector in ward no-05 of Yelahanka New Town Sub division", BBMP, Bangalore.

Name of Client	:	:	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
Contractor/Agency	:	:	**Smt Likith V (Shree Byraveshwara Constructions), Contractor, Bangalore.**
Total Cost	:	:	Rs. 23.23 Lakhs
Date of Inspection	:	:	19.06.2023
Status of Bill	:	:	1st and Final
In the Presence of	:	:	(a) **Assistant Engineer Ward No.05 , BBMP, Bangalore.**
	:	:	(b) **Mr. Prajwal Gowda H,** Engineer M/s.Civil Aim Consultants and Engineers

Sl.No	Description of the Item	Qty	Unit	Comments / observations
1	Dismantling roofing including ridges, hips, valleys and gutters etc., and stacking the material to the appropriate disposal area as per direction of Engineer-in-charge(PWD SR 2021-22 Vol-2 Pg 165 item No.19.27.2)	12.18	Sqm	Work done up to the billed quantity and Quality is satisfactory
2	Dismantling doors, windows and clerestory windows (steel or wood) shutter including chowkhats, architrave, holdfasts etc. complete and stacking to the appropriate disposal area as per direction of Engineer in-charge.(PWD SR 2021-22 Vol-2 Pg 164 item No.19.12.2)	2.72	Sqm	Work done up to the billed quantity and Quality is satisfactory
3	Demolishing brick work manually/ by mechanical means including stacking of serviceable material and disposal of unserviceable material to the appropriate disposal area as per direction of Engineer-in-charge.(PWD SR 2021-22 Vol-2 Pg 163 item No.19.7.3)	7.51	Sqm	Work done up to the billed quantity and Quality is satisfactory

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory